

# Virginia Wireless E-911 Services Board

## Project Management Monthly Activity Report

Vendor: **GeoComm**  
 Region/Locality: **Campbell County**  
 Period: **January, 2003**

Activity Report					
Task	Locality	% Complete	Total Hours	Hours this period	Comments
<b>Active Tasks</b>					
Reviewing MSAG, coordinating MSAG changes	Campbell Co.		24	9.5	Ongoing - related to wireline too
Prepare overall action plan	Campbell Co.	100	1.5	1.5	
Review mapping RFP issues	Campbell Co.		3	2	
Investigate CPE issues	Campbell Co.		11.5	7.5	
PSAP visits & coordination	Campbell Co.		7	1	
911 Service Provider (Sprint) issues	Campbell Co.		9.5	6	
Coordinate wireless carriers and 3rd party agents	Campbell Co.		4	1	
Admin activities	Campbell Co.		15.5	2	
<b>TOTAL</b>			<b>76</b>	<b>30.5</b>	
<b>Completed Tasks</b>					
<b>Issues of Importance</b>					
Issue	Actions Proposed to Resolve Issue			Comments	
Waiting for Sprint (LEC) to provide pricing and date for Sprint to update the ALI for Campbell to Phase II, based on their National ALI Update schedule.	Sprint has been notified of these issues as has Positron by Sprint. Suggest that the State push Sprint concerning ALI update schedule.			Nextel Ptrs is ready to launch Phase II at this time.	
Lack of Map	PSAP has temporary work around			PSAP is preparing a Map RFP	