

Virginia Wireless E-911 Services Board  
Project Management Monthly Activity Report

**GeoComm**

**Southwest Virginia**

**July, 2003**

Activity Report				
Task	% Complete	Total Hours	Hrs. this mo.	Comments
<b>Active Tasks</b>				
Cell site and sector ID and location verification issues		186.75	17.5	On-going throughout the region as additional towers are identified as P1 candidates
Manage CPE compatibility and acquisition issues		486.75	58.5	On-going as CPE issues are identified during call through testing
Tower/sector routing issues w/Intrado & TCS		684.25	59.25	On-going as routing issues are identified during call through testing
Administrative procedures		426.75	32.75	Prepare reports, attend State Board mtg., conduct staff coord session(s)
MSAG Creation, Additions and corrections		446.5	35.25	On-going as MSAG issues are identified during call through testing
Work w/Sprint & Verizon (LEC) on network issues		350.5	40.25	Working issues as they develop
Working "No Record Found" (NRF) Issues on tests and doing/managing test calls		594	95.25	Test call activity is heating up in Sprint LEC area
Exchange NDAs P2 request ltrs, and Letters of Agency with carriers/LECs		174.5	18.75	Diminishing with some exceptions
Verizon entities groundwork; Emphasis on Wise Co/Norton issues		328.5	14.25	Working issues as they develop, plus introduction of new 911 service management team and preparation for possible strike.
Various wireless carrier issues		260	36.25	Working issues as they develop
<b>TOTAL HOURS</b>		<b>3938.5</b>	<b>408</b>	

<b>Completed Tasks</b>
------------------------

**Washington Cty. / City of Bristol:** Cutover Nextel Partners (7/25) and Verizon (7/28) to Phase 2/ coordinated testing preparation for Triton PCS (moved to mid-Sept. due to switch upgrade)/completed final routing data sheets for Cingular /

**Wythe County:** Completed Phase 1 / 2 requests for all carriers/ completed addendums to requests to include routing of town of Wytheville pending their readiness/ completed review of the Wythe Cty. PSAP boundary map/

**Smyth County:** completed final review and updating of routing data sheet for Cingular wireless/

**City of Norton:** coordinated Norton continuity testing (MSC-SR) (successful test 8/3)/ drive testing to be scheduled during August./

**Verizon Wireless:** participated in conference call with Verizon Wireless Program Manager to discuss the status and next steps for Russell, Giles, Dickenson, Wise, Norton, Buchanan, Lee and Tazewell/

**Russell Cty.** coordinated activity relative to install of wireless trunks (due 8/18)

**Scott Cty:** provided technical review of specs. for PC purchase in reference to requirements for mapping applications/

**Phase 0:** followe

Issues of Importance		
Issue	Actions Proposed to Resolve Issue	Comments
No current show stoppers.		