

# Virginia Wireless E-911 Services Board

## Project Management Monthly Activity Report

Vendor: L. Robert Kimball & Associates, Inc.  
 Region/Locality: Southeast Region  
 Period: 26 October 2002 - 29 November 2002

Activity Report					
Task	Locality	% Complete	Total Hours	Hours this period	Comments
<b>Active Tasks</b>					
Project Reporting / Status Review	Region	80%	349.25	55.50	
LEC / WSP Contact & Coordination	Region	70%	127.29	30.34	
PSAP Strategic Planning	Region	70%	167.50	63.50	
True-up Assistance / Cost Recovery	Region	99%	135.00	4.50	
PSAP / CPE Assessment & Assistance	Region	70%	253.50	20.00	
Map / CAD Assessment	Region	35%	87.00	48.00	
System Implementation Assistance	Region	10%	12.50	0.00	
Acceptance Testing	Region	10%	9.00	9.00	
			1141.04	230.84	
<b>Completed Tasks</b>					
			0	0	
<b>Issues of Importance</b>					
Issue	Actions Proposed to Resolve Issue			Comments	

1. Injunction imposed on Sussex County still in effect. Court hearing is scheduled for mid-December. Greenville County has completed CPE RFP and will purchase Plant Vesta through Verizon LEC. Telpage has protested with County Board of Supervisors but was rejected. Telpage has advised County they are seeking injunctive relief through courts.		1. Currently, Greenville County's stance is to defend their RFP process and CPE purchase and not settle out of court.
2. Per Tom Griffith and Paul Fleshood of Verizon LEC, work to rehome Emporia Rockwell switch is in progress with attempts for completion before year's end.		
3. Delays in purchase of CPE in Sussex County due to agency objection to contract language.	3. Attorneys on both sides working to resolve issues.	
4. No movement to installation of CPE in Surry County, and delays in installation/testing of CPE in Southampton County, due to Verizon LEC stating vacations and holidays of personnel affecting work.		