

# Virginia Wireless E-911 Services Board

## Project Management Monthly Activity Report

Vendor: L. Robert Kimball  
 Region/Locality: Valley/Piedmont  
 Period: 10/28/02-11/29/02

Activity Report					
Task	Locality	% Complete	Total Hours	Hours this period	Comments
<b>Active Tasks</b>					
Installation Oversight	Region	10	3.5	1	
Acceptance Testing		1	1	1	
System Implementation, Assistance, Coordination		33	108	16	Louisa County trunks, maGIC
Map/CAD/GEO File Assessment & Assistance		35	117.5	63	Cell sector and routing
Project Reporting/Status Review		30	348.25	90.75	State, region and PSAP
PSAP Strategic Planning		60	451	152	Planning steps for implementation
CPE Assessment & Assistance		80	264.5	4	Rappahannock County
Cost Recovery Assistance		95	120.5	10	3 FY03 Supplemental Request
True Up Assistance		100	93		All True-ups Submitted
WSP/LEC Contact, Coordination, Assessment		35	319.29	99.34	Request letters, testing, issues
Cutover Planning/Assistance		10	2	2	Page County CPE
Training Assistance					
Total Hours			1862.54	439.09	
<b>Completed Tasks</b>					
All FY02 True-ups have been submitted.					
All FY03/04 Submissions Submitted with Exception of 04 for King George County					
*14 Tasks have been completed in region since last reporting cycle					

Issues of Importance		
Issue	Actions Proposed to Resolve Issue	Comments
PSAP training/maintenance for maGIC software	Gather info from users, contact Verizon/Plant	Working with Verizon/Plant
Misdirected calls into Winchester PSAP	Work with LEC, 3rd Party Vendor, PSAP and WSP	Working with Third Party Vendor
Getting Rappahannock County started	Work with Sprint, PSAP and County (money issue)	Rapp/Sprint worked out a compromise
Transfer of ALI info to CAD in Clarke County	Work with PSAP, LEC and CAD vendor on problem	Making progress

|ANI/ALI Display Problems in Warren County

|Work with WSP,Third Party Providers

|Work in Progress-

2/4/2003  
|