

Virginia Wireless E-911 Services Board
Monthly Status Report

CMRS Provider:
For Period:
Prepared by:

NTELOS
January-03
Jeff Dubiel

| <u>PSAP</u> | <u>Request Phase I</u> | <u>Project Actual Phase I</u> | <u>Phase I Solution</u> | <u>Request Date Phase II</u> | <u>Project Actual Phase II</u> | <u>Phase II Solution</u> | <u>Deployment Status</u> |
|------------------------------------|----------------------------|-----------------------------------|-----------------------------|----------------------------------|------------------------------------|---------------------------|--|
| Albemarle County / Charlottesville | Mar-99 | Complete | NCAS | Jun-01 | Complete | NCAS Network Assisted GPS | Phase I deployed as CAS. CAS to NCAS completed 8/03. Phase II Deployed 9/03/03 |
| Amherst County | Jan-03 | Pending | NCAS | Jun-03 | February | NCAS Network Assisted GPS | Phase I Pending. PSAP will not be ready until mid Feb or later. Extension will be requested. Phase II Pending |
| Augusta County | Dec-02 | Pending | NCAS | None | N/A | NCAS Network Assisted GPS | Phase 1 tested, extension granted until follow up testing can be completed |
| Bedford County | Jun-00 | Complete | NCAS | May-03 | Complete | NCAS Network Assisted GPS | Phase I Deployed 8/29/02. Phase 2 deployed 1/7/04 |
| Blacksburg | Sep-03 | Complete | NCAS | Jun-03 | Rescinded | NCAS Network Assisted GPS | Phase I Deployed 6/17/02. Phase II Rescinded |
| Botetourt County | Jan-03 | Complete | NCAS | Jun-03 | Complete | NCAS Network Assisted GPS | Phase I Deployed 4/10/03. Phase II deployed 12/18/04 |
| Campbell County | Jan-03 | Pending | NCAS | None | N/A | NCAS Network Assisted GPS | Extension granted to 12/31/03. Trunks are in, but not yet turned up. |
| Caroline County | | Pending | NCAS | None | N/A | NCAS Network Assisted GPS | Phase I Pending /// Map Received - trunks in - Extension granted to 2/27/04 |
| Charles City County | Oct-01 | Pending | NCAS | None | N/A | NCAS Network Assisted GPS | No sites in PSAP / Confirming no need to test with PSAP |
| Chesapeake City Police Department | Jun-99 | Complete | NCAS | Mar-01 | Complete | NCAS Network Assisted GPS | Phase I Deployed 9/12/00. Phase II Deployed 8/21/03 |
| Chesterfield Police Department | Jun-03 | Complete | NCAS | Feb-03 | Complete | NCAS Network Assisted GPS | Phase I Deployed 6/28/00. Phase II Deployed 8/20/03 |
| Christiansburg | Sep-03 | Complete | NCAS | Jun-03 | Rescinded | NCAS Network Assisted GPS | Phase I Deployed 6/17/02. Phase II Rescinded |
| Clarke County | Jul-00 | Complete | NCAS | Feb-03 | Complete | NCAS Network Assisted GPS | Phase I Deployed 8/29/01. Phase II Deployed 9/5/03 |
| Colonial Heights City | | Pending | NCAS | None | N/A | NCAS Network Assisted GPS | No sites in PSAP / Confirming no need to test with PSAP |
| Danville City | Apr-00 | Complete | NCAS | May-03 | November | NCAS Network Assisted GPS | Phase I deployed as CAS. CAS to NCAS completed 8/03. Phase II pending upon completion of retesting of two sites, scheduled for 2/10/04 |
| Dinwiddie County | Oct-01 | Pending | NCAS | None | N/A | NCAS Network Assisted GPS | PSAP not ready. Extension granted to 12/11/03. Phase I Pending |
| Fluvanna County | Nov-00 | Pending | NCAS | Dec-03 | Jun-04 | NCAS Network Assisted GPS | Phase I Pending /// Sprint router at full capacity - all other activities complete |
| Franklin City | Aug-01 | Pending | NCAS | None | N/A | NCAS Network Assisted GPS | Phase I Pending / Extension granted to 1/31/04 / Received approval of traffic plans / scheduling test date |
| Franklin County | Sep-02 | Complete | NCAS | Sep-03 | February | NCAS Network Assisted GPS | Phase I Deployed 8/14/02. Phase II Pending |

| | | | | | | | |
|---|--------|----------|------|--------|-----------|---------------------------|--|
| Frederick County | Jul-00 | Complete | NCAS | Mar-03 | N/A | NCAS Network Assisted GPS | Phase I Deployed 7/30/01 |
| Fredericksburg | | Complete | NCAS | None | N/A | NCAS Network Assisted GPS | Phase I Deployed 3/12/03 |
| Gloucester County | May-03 | Pending | NCAS | None | N/A | NCAS Network Assisted GPS | Phase I Deployed 10/24/03 |
| Goochland County | Mar-02 | Pending | NCAS | None | N/A | NCAS Network Assisted GPS | Phase I Pending / Extension granted to 1/31/04 / Received approval of traffic plans / scheduling test date |
| Greene County | Jan-03 | Pending | NCAS | Feb-04 | Jul-04 | NCAS Network Assisted GPS | Phase I Pending /// Sprint router at full capacity - all other activities complete |
| Hampton City 911 | Jun-99 | Complete | NCAS | Mar-01 | Complete | NCAS Network Assisted GPS | Phase I Deployed 3/9/00. Phase II Deployed 8/19/03 |
| Hanover County 911 | Nov-00 | Complete | NCAS | Jan-04 | Jul-04 | NCAS Network Assisted GPS | Phase I Deployed 10/11/01 |
| Harrisonburg/Rockingham County | Jun-99 | Complete | NCAS | Jan-03 | Complete | NCAS Network Assisted GPS | Phase I Deployed as CAS. CAS to NCAS completed 8/03. Phase II Deployed 8/29/03 |
| Henrico County Police Department | Jun-99 | Complete | NCAS | Oct-01 | Complete | NCAS Network Assisted GPS | Phase I Deployed 6/21/00. Phase II Deployed 8/25/03 |
| Hopewell, VA | Dec-03 | Complete | NCAS | Jun-03 | December | NCAS Network Assisted GPS | Phase I Deployed 8/29/01. Phase II Pending |
| Isle of Wight County Sheriff's Office | Nov-00 | Complete | NCAS | Dec-03 | June | NCAS Network Assisted GPS | Phase I Deployed 3/26/02 |
| James City 911 Dispatch | Nov-00 | Complete | NCAS | Apr-01 | Complete | NCAS Network Assisted GPS | Phase I Deployed 7/24/01. Phase II Deployed 8/19/03 |
| Lexington/Rockbridge County | Mar-00 | Complete | CAS | May-02 | Complete | NCAS Network Assisted GPS | Phase I deployed as CAS. CAS to NCAS completed 9/03. Phase II Deployed 9/24/03 |
| Louisa County Sheriff's Department | Feb-03 | Complete | NCAS | Jun-03 | February | NCAS Network Assisted GPS | Phase I Deployed 10/30/02. Phase II verbal extension granted until a firm date can be determined with troubleshooting problem with the Selective Router with Verizon |
| Lynchburg City | Sep-99 | Complete | NCAS | Sep-01 | Complete | NCAS Network Assisted GPS | Phase I deployed as CAS. CAS to NCAS completed 8/03. Phase II Deployed 9/5/03 |
| Madison County, VA | Aug-03 | Pending | NCAS | None | Feb-04 | NCAS Network Assisted GPS | Original request rescinded / Rec new req dtd 8/11/03. Phase I Pending |
| Martinsville/Henry County | Oct-99 | Complete | CAS | Sep-01 | Pending | NCAS Network Assisted GPS | Phase I deployed as CAS. CAS to NCAS completed 8/03. Phase II Deployed 9/3/03 |
| Montgomery County | Sep-03 | Complete | NCAS | Jun-03 | Rescinded | NCAS Network Assisted GPS | Phase I Deployed 6/17/02. Phase II Rescinded |
| Nelson County | Feb-03 | Complete | NCAS | None | N/A | NCAS Network Assisted GPS | Phase I Deployed 9/18/03 |
| New Kent County | Sep-01 | Pending | NCAS | None | Pending | NCAS Network Assisted GPS | Phase I Pending / Extension granted to 1/31/04 / Received approval of traffic plans / scheduling test date |
| Newport News City Communications Center | Jun-99 | Complete | NCAS | Oct-01 | Complete | NCAS Network Assisted GPS | Phase I Deployed 3/24/00. Phase II Deployed 8/21/03 |
| Norfolk 911 | Jun-99 | Complete | NCAS | Apr-01 | Complete | NCAS Network Assisted GPS | Phase I Deployed 3/21/00. Phase II Deployed 8/20/03 |
| Orange County | Jul-00 | Complete | NCAS | Mar-03 | Complete | NCAS Network Assisted GPS | Phase I Deployed 7/30/01. Phase II Deployed 8/03 |
| Page County | Feb-02 | Pending | NCAS | None | N/A | NCAS Network Assisted GPS | Phase I Pending /// Mapping complete - extension granted to 2/27/04 |

| | | | | | | | |
|--|--------|----------|------|--------|-----------|---------------------------|--|
| Petersburg, VA | Sep-01 | Complete | NCAS | None | N/A | NCAS Network Assisted GPS | Phase I Deployed 2/19/03 |
| Pittsylvania County | May-00 | Complete | NCAS | Apr-02 | Pending | NCAS Network Assisted GPS | Phase I deployed as CAS. CAS to NCAS completed 8/03. Phase II Deployed 9/11/03 |
| Poquoson City | Feb-03 | Pending | NCAS | None | N/A | NCAS Network Assisted GPS | Phase I Pending / Extension granted to 1/31/04 / Received approval of traffic plans / scheduling test date |
| Portsmouth City Communications Center | Jun-99 | Complete | NCAS | Mar-01 | Complete | NCAS Network Assisted GPS | Phase I Deployed 3/24/00. Phase II Deployed 8/21/03 |
| Powhatan County Sheriff's Office | Jun-99 | Complete | NCAS | None | N/A | NCAS Network Assisted GPS | Phase I Deployed 6/21/00 |
| Pulaski County | Jul-03 | Complete | NCAS | Jun-03 | Rescinded | NCAS Network Assisted GPS | Phase I Deployed 10/24/02. Phase II rescinded |
| Radford City | Sep-01 | Complete | NCAS | Jun-03 | Rescinded | NCAS Network Assisted GPS | Phase I Deployed 10/24/02. Phase II rescinded |
| Richmond City Emergency Communications | Feb-99 | Complete | NCAS | Sep-01 | Complete | NCAS Network Assisted GPS | Phase I Deployed 7/7/00. Phase II Deployed 8/27/03 |
| Roanoke City | Dec-00 | Complete | NCAS | Sep-01 | Complete | NCAS Network Assisted GPS | Phase I Deployed. Phase II Deployed 8/27/03 |
| Roanoke County | Dec-00 | Complete | NCAS | None | N/A | NCAS Network Assisted GPS | Phase I Deployed 1/8/02 |
| Salem City Police Department | Nov-00 | Complete | NCAS | Mar-02 | Complete | NCAS Network Assisted GPS | Phase I Deployed 1/8/02. Phase II Deployed 8/26/03 |
| Shenandoah County | Jun-99 | Complete | CAS | None | N/A | NCAS Network Assisted GPS | Phase I Deployed as CAS 1/22/02. Will remain in CAS Solution until otherwise notified |
| Southampton County | Nov-01 | Pending | NCAS | None | N/A | NCAS Network Assisted GPS | No sites in PSAP / Confirming no need to test with PSAP |
| Spotsylvania County | Jan-02 | Complete | NCAS | None | N/A | NCAS Network Assisted GPS | Phase I Deployed 5/27/03 |
| Staunton City | Feb-03 | Complete | NCAS | None | N/A | NCAS Network Assisted GPS | Phase 1 deployed 12/9/03 |
| Suffolk City Police Department | Feb-03 | Complete | NCAS | Mar-01 | Complete | NCAS Network Assisted GPS | Phase I Deployed 9/12/00. Phase II Deployed 8/25/03 |
| Virginia Beach Communications | Jun-99 | Complete | NCAS | Mar-01 | Pending | NCAS Network Assisted GPS | Phase I Deployed 4/04/00. Phase II Deployed 9/11/03 |
| Warren County | Nov-01 | Pending | NCAS | None | N/A | NCAS Network Assisted GPS | Phase I Pending /// Mapping complete - extension granted to 2/27/04 |
| Waynesboro City | Apr-03 | Pending | NCAS | None | N/A | NCAS Network Assisted GPS | Phase I deployed 10/31/03 |
| Williamsburg Police Department | Dec-00 | Complete | NCAS | None | N/A | NCAS Network Assisted GPS | Phase I Deployed 8/13/01 |
| Winchester City | Jul-00 | Complete | NCAS | Jul-03 | Complete | NCAS Network Assisted GPS | Phase I Deployed 7/30/01. Phase II deployed 1/31/04 |
| Wythe County | Jul-03 | December | NCAS | Jul-03 | January | NCAS Network Assisted GPS | Phase I Pending. Phase II Pending |
| York County Communications | Jun-99 | Complete | NCAS | Mar-01 | Complete | NCAS Network Assisted GPS | Phase I Deployed 3/8/00. Phase II Deployed 9/4/03 |