

Virginia Wireless E-911 Service Board

Monthly Status Report

CMRS Provider Name:	SPRINT PCS
For period:	September 2001
Prepared by:	Glenda Drizos

PSAP	Request Date Phase I	Proj./ Actual Phase I *	Phase I Solution	Request Date Phase II	Proj./ Actual Phase II *	Phase II Solution	Deployment Status
Sprint PCS Market							
Chesapeake (County)	06/99	09/00	NCAS - SCC	03/28/01		Handset	Implemented
Chesterfield (County)	06/99	06/00	NCAS - SCC	02/08/01		Handset	Implemented
Hampton (City)	06/99	03/00; 07/01	CAS; NCAS - SCC	03/21/01		Handset	Implemented
Hanover (County)	11/00	09/01				Handset	Implemented
Henrico (County)	06/99	06/00	NCAS - SCC			Handset	Implemented
Newport News (City)	03/00	03/00; 05/01	CAS; NCAS - SCC	03/27/01		Handset	Implemented
Norfolk (County)	06/99	03/00; 07/01	CAS; NCAS - SCC	04/01/01		Handset	Implemented
Portsmouth (City)	06/99	03/00; 07/01	CAS; NCAS - SCC	03/20/01		Handset	Implemented
Powhatan (County)	06/99	07/00	NCAS - SCC			Handset	Implemented
Richmond (City)	06/99	07/00	NCAS - SCC			Handset	Implemented
Suffolk (County)	06/99	03/00; 07/01	CAS; NCAS - SCC	03/26/01		Handset	Implemented
Virginia Beach (City)	06/99	09/00; 04/01	CAS; NCAS - SCC	03/13/01		Handset	Implemented
York (County)	06/99	03/00; 06/00	CAS; NCAS - SCC	03/14/01		Handset	Implemented
Alexandria (City)	04/99	10/01	NCAS	07/12/01		Handset	Ready to Test. Lucent Issues. Planned Resolution 11/01.
Arlington (County)	04/99	10/01	NCAS	07/12/01		Handset	Ready to Test. Lucent Issues. Planned Resolution 11/01.
Culpepper (County)	11/99		NCAS			Handset	Waiting for Call Routing / Net Recs to order trunks.
Emporia (City)	09/01		NCAS			Handset	New Request
Fairfax (County)	04/99	10/01	NCAS	07/12/01		Handset	Ready to Test. Lucent Issues. Planned Resolution 11/01.
James City (County)	11/00		NCAS	04/04/01		Handset	Waiting for Call Routing / Net Recs to order trunks.
Kent (County)	09/01		NCAS			Handset	New Request
Loudon (County)	04/99	10/01	NCAS	07/12/01		Handset	Trunks on order. Lucent Issues. Planned Resolution 11/01.
Prince William (County)	04/99	10/01	NCAS	07/12/01		Handset	Trunks on order. Lucent Issues. Planned Resolution 11/01.
Spotsylvania (County)	11/99		NCAS			Handset	Waiting for Call Routing / Net Recs to order trunks.
Williamsburg (City)	12/00		NCAS			Handset	Waiting for Call Routing / Net Recs to order trunks.

Horizon (Sprint PCS Affiliate) (Update as of 09/28/01)

Virginia Wireless E-911 Service Board

Monthly Status Report

CMRS Provider Name:	SPRINT PCS
For period:	September 2001
Prepared by:	Glenda Drizos

PSAP	Request Date Phase I	Proj./ Actual Phase I *	Phase I Solution	Request Date Phase II	Proj./ Actual Phase II *	Phase II Solution	Deployment Status
Albermarle (County) / Charlottesville (City)	02/00	08/01	CAS	04/01/01	Pending	NCAS Network Assisted GPS	Sprint PCS Affiliate Horizon/nTelos Area. CAS TO NCAS by 01/02. Phase 2 pending.
Bedford (City)	06/00	Pending	NCAS	None	N/A	NCAS Network Assisted GPS	Sprint PCS Affiliate Horizon/nTelos Area. County is waiting to complete Wireline E-911 implementation by 09/01. Plan Wireless E9-1-1 30 days afterward.
Blacksburg (City)	09/01	Pending	NCAS	None	N/A	NCAS Network Assisted GPS	Sprint PCS Affiliate Horizon/nTelos Area. Trunk order recently trunks restored can deploy within 2 weeeeks of notice from PSAP.
Christiansburg (City)	03/01	08/01	NCAS	None	N/A	NCAS Network Assisted GPS	Sprint PCS Affiliate Horizon/nTelos Area. Trunk order recently trunks restored can deploy within 2 weeeeks of notice from PSAP.
Danville (City)	02/01	03/01	CAS	None	N/A	NCAS Network Assisted GPS	Sprint PCS Affiliate Horizon/nTelos Area. Implemented CAS. Will work to coordinate to NCAS by January 1, 2001.
Lexington/Rockbridge County	03/00	Complete	CAS	None	N/A	NCAS Network Assisted GPS	Sprint PCS Affiliate Horizon/nTelos Area. Phase I Deployed. Phase II pending.
Louisa County Sheriff's Department	02/01	Pending	NCAS	None	N/A	NCAS Network Assisted GPS	Sprint PCS Affiliate Horizon/nTelos Area. PSAP Equipment not installed. Trunks have been installed and Site information send to the PSAP for addressing. Can deploy within three weeks of notice from PSAP.
Lynchburg City	09/99	Complete	CAS	None	N/A	NCAS Network Assisted GPS	Sprint PCS Affiliate Horizon/nTelos Area. Phase I deployed. Will work to coordinate to NCAS by January 1, 2001.

Virginia Wireless E-911 Service Board

Monthly Status Report

CMRS Provider Name:	SPRINT PCS
For period:	September 2001
Prepared by:	Glenda Drizos

PSAP	Request Date Phase I	Proj./ Actual Phase I *	Phase I Solution	Request Date Phase II	Proj./ Actual Phase II *	Phase II Solution	Deployment Status
Martinsville/Henry County	10/99	Complete	CAS	None	N/A	NCAS Network Assisted GPS	Sprint PCS Affiliate Horizon/nTelos Area. Phase I deployed. Will work to coordinate to NCAS by January 1, 2001.
Montgomery (County)	03/01	Pending	NCAS	None	N/A	NCAS Network Assisted GPS	Sprint PCS Affiliate Horizon/nTelos Area. Trunk order recently trunks restored can deploy within 2 weeweeks of notice from PSAP.
Orange (County)	07/00	Complete	NCAS	None	N/A	NCAS Network Assisted GPS	Sprint PCS Affiliate Horizon/nTelos Area. Implemented. Phase II pending.
Pittsylvania (County)	05/00	Complete	CAS	None	N/A	NCAS Network Assisted GPS	Sprint PCS Affiliate Horizon/nTelos Area. Implemented CAS. Will work to coordinate to NCAS by January 1, 2001.
Pulaski (County)	06/01	12/01	NCAS	None	N/A	NCAS Network Assisted GPS	Sprint PCS Affiliate Horizon/nTelos Area. RF data to NCAS provider to begin routing plans, trunk order recently cancelled and resubmitted expected to be completed again by September 15, 2001.
Roanoke (City)	01/01	08/01	NCAS	None	N/A	NCAS Network Assisted GPS	Sprint PCS Affiliate Horizon/nTelos Area. Trunk order recently trunks restored. NTELOS has to resolve a data base issue, but can begin testing by mid October.
Roanoke (County)	02/01	08/01	NCAS	None	N/A	NCAS Network Assisted GPS	Sprint PCS Affiliate Horizon/nTelos Area. Trunk order recently trunks restored. NTELOS has to resolve a data base issue, but can begin testing by mid October.
Rockbridge (County) / Lexington (City)	03/00	Complete	CAS	None	N/A	NCAS Network Assisted GPS	Sprint PCS Affiliate Horizon/nTelos Area. Phase I Deployed. Phase II pending.

Virginia Wireless E-911 Service Board

Monthly Status Report

CMRS Provider Name:	SPRINT PCS
For period:	September 2001
Prepared by:	Glenda Drizos

PSAP	Request Date Phase I	Proj./ Actual Phase I *	Phase I Solution	Request Date Phase II	Proj./ Actual Phase II *	Phase II Solution	Deployment Status
Salem (City)	11/00	12/01	NCAS	None	N/A	NCAS Network Assisted GPS	Sprint PCS Affiliate Horizon/nTelos Area. Trunk order recently restored can deploy within 2 weeks of notice from PSAP.
Shentel (Sprint PCS Affiliate)							
Clarke (County)	05/01	11/01		05/22/01			Sprint PCS Affiliate Shentel Area. Placing trunk orders. Lucent Issues. Planned Resolution 11/01.
Frederick (County)	07/01	01/02					Sprint PCS Affiliate Shentel Area. Placing trunk orders. Lucent Issues. Planned Resolution 11/01.
Harrisonburg (City)	06/99	10/01					Sprint PCS Affiliate Shentel Area. Waiting for Net Recs to order trunks. Lucent Issues. Planned Resolution 11/01.
Hopewell (City)	07/01	01/02					Sprint PCS Affiliate Shentel Area. New Request.
Rockingham (County) / Harrisonburg (City)	11/99	10/01					Sprint PCS Affiliate Shentel Area. Waiting for Net Recs to order trunks. Lucent Issues. Planned Resolution 11/01.
Stafford (County)	07/01	01/02					Sprint PCS Affiliate Shentel Area. New Request.
Warrenton-Fauquier (County)	07/00	10/01					Trunks ordered. Lucent Issues. Planned Resolution 11/01.
Winchester (City)	11/99	10/01					Sprint PCS Affiliate Shentel Area. Placing trunk orders. Lucent Issues. Planned Resolution 11/01.
Currently On-hold Status							
Caroline (County)	01/01						No request, yet.
Fredericksburg (City)	11/99						City rescinded their request.
Goochland (County)							No request, yet.
Isle of Wright (County)	11/00						PSAP not ready.
Louisa (County)	11/99						Rescinded their request.
Shenandoah (County)	06/99						PSAP not ready.
Westmoreland (County)	12/00						No Sprint PCS Cell Sites in this County.