

# Virginia Wireless E-911 Service Board

## Monthly Status Report

CMRS Provider Name:	SPRINT PCS
For period:	November 2001
Prepared by:	Ned Awad

PSAP	Request Date Phase I	Proj./ Actual Phase I *	Phase I Solution	Request Date Phase II	Proj./ Actual Phase II *	Phase II Solution	Deployment Status
<b>Sprint PCS Market</b>							
Chesapeake (County)	06/99	09/00	NCAS - SCC	03/28/01		Handset	Implemented
Chesterfield (County)	06/99	06/00	NCAS - SCC	02/08/01		Handset	Implemented
Hampton (City)	06/99	03/00; 07/01	CAS; NCAS - SCC	03/21/01		Handset	Implemented
Hanover (County)	11/00	09/01				Handset	Implemented
Henrico (County)	06/99	06/00	NCAS - SCC			Handset	Implemented
Newport News (City)	03/00	03/00; 05/01	CAS; NCAS - SCC	03/27/01		Handset	Implemented
Norfolk (County)	06/99	03/00; 07/01	CAS; NCAS - SCC	04/01/01		Handset	Implemented
Portsmouth (City)	06/99	03/00; 07/01	CAS; NCAS - SCC	03/20/01		Handset	Implemented
Powhatan (County)	06/99	07/00	NCAS - SCC			Handset	Implemented
Richmond (City)	06/99	07/00	NCAS - SCC			Handset	Implemented
Suffolk (County)	06/99	03/00; 07/01	CAS; NCAS - SCC	03/26/01		Handset	Implemented
Virginia Beach (City)	06/99	09/00; 04/01	CAS; NCAS - SCC	03/13/01		Handset	Implemented
York (County)	06/99	03/00; 06/00	CAS; NCAS - SCC	03/14/01		Handset	Implemented
Alexandria (City)	04/99	02/02	NCAS	07/12/01		Handset	Ready to Test. <b>Lucent</b> Issues. Planned Resolution 02/02.
Arlington (County)	04/99	02/02	NCAS	07/12/01		Handset	Ready to Test. <b>Lucent</b> Issues. Planned Resolution 02/02.
Charles City (County)	10/01	04/02	NCAS			Handset	New Request
Culpepper (County)	11/99	02/02	NCAS			Handset	Trunks on order. <b>Lucent</b> Issues. Planned Resolution 02/02.
Dinwiddie (County)	10/01	04/02	NCAS			Handset	New Request
Emporia (City)	09/01	03/02	NCAS			Handset	New Request
Fairfax (County)	04/99	02/02	NCAS	07/12/01		Handset	Ready to Test. <b>Lucent</b> Issues. Planned Resolution 02/02.
Gloucester (County)	10/01	04/02	NCAS			Handset	New Request
Isle of Wright (County)	10/01	04/02	NCAS			Handset	Waiting for Call Routing / Net Recs
James City (County)	11/00	01/02	NCAS	04/04/01		Handset	Trunks installed, can deploy within 3 weeks
Loudon (County)	04/99	02/02	NCAS	07/12/01		Handset	Trunks on order. <b>Lucent</b> Issues. Planned Resolution 02/02.
New Kent (County)	09/01	03/02	NCAS			Handset	New Request

# Virginia Wireless E-911 Service Board

## Monthly Status Report

<b>CMRS Provider Name:</b>	<b>SPRINT PCS</b>
<b>For period:</b>	<b>November 2001</b>
<b>Prepared by:</b>	<b>Ned Awad</b>

PSAP	Request Date Phase I	Proj./ Actual Phase I *	Phase I Solution	Request Date Phase II	Proj./ Actual Phase II *	Phase II Solution	Deployment Status
Petersburg (City)	10/01	04/02	NCAS			Handset	New Request
Prince William (County)	04/99	02/02	NCAS	07/12/01		Handset	Trunks on order. <b>Lucent</b> Issues. Planned Resolution 02/02.
Southampton	10/01	04/02	NCAS			Handset	New Request
Spotsylvania (County)	11/99		NCAS			Handset	Waiting for Call Routing / Net Recs to order trunks.
Surry	10/01	04/02	NCAS			Handset	New Request
Warren city	10/01	04/02	NCAS			Handset	New Request
Williamsburg (City)	12/00	01/02	NCAS			Handset	Trunks installed, can deploy within 3 weeks
Winchester (City)	10/01	04/02	NCAS			Handset	New Request
<b>Horizon (Sprint PCS Affiliate) (Update as of 09/28/01)</b>							
Albermarle (County) / Charlottesville (City)	02/00	08/01	CAS	04/01/01	Pending	NCAS Network Assisted GPS	Sprint PCS Affiliate Horizon/nTelos Area. CAS TO NCAS by 01/02. Phase 2 pending.
Bedford (City)	06/00	Pending	NCAS	None	N/A	NCAS Network Assisted GPS	Sprint PCS Affiliate Horizon/nTelos Area. County is waiting to complete Wireline E-911 implementation by 09/01. Plan Wireless E9-1-1 30 days afterward.
Blacksburg (City)	09/01	Pending	NCAS	None	N/A	NCAS Network Assisted GPS	Sprint PCS Affiliate Horizon/nTelos Area. Trunk order recently trunks restored can deploy within 2 weeks of notice from PSAP.
Christiansburg (City)	03/01	08/01	NCAS	None	N/A	NCAS Network Assisted GPS	Sprint PCS Affiliate Horizon/nTelos Area. Trunk order recently trunks restored can deploy within 2 weeks of notice from PSAP.
Danville (City)	02/01	03/01	CAS	None	N/A	NCAS Network Assisted GPS	Sprint PCS Affiliate Horizon/nTelos Area. Implemented CAS. Will work to coordinate to NCAS by January 1, 2001.
Lexington/Rockbridge County	03/00	Complete	CAS	None	N/A	NCAS Network Assisted GPS	Sprint PCS Affiliate Horizon/nTelos Area. Phase I Deployed. Phase II pending.

# Virginia Wireless E-911 Service Board

## Monthly Status Report

<b>CMRS Provider Name:</b>	<b>SPRINT PCS</b>
<b>For period:</b>	<b>November 2001</b>
<b>Prepared by:</b>	<b>Ned Awad</b>

<b>PSAP</b>	<b>Request Date Phase I</b>	<b>Proj./ Actual Phase I *</b>	<b>Phase I Solution</b>	<b>Request Date Phase II</b>	<b>Proj./ Actual Phase II *</b>	<b>Phase II Solution</b>	<b>Deployment Status</b>
Louisa County Sheriff's Department	02/01	Pending	NCAS	None	N/A	NCAS Network Assisted GPS	Sprint PCS Affiliate Horizon/nTelos Area. PSAP Equipment not installed. Trunks have been installed and Site information send to the PSAP for addressing. Can deploy within three weeks of notice from PSAP.
Lynchburg City	09/99	Complete	CAS	None	N/A	NCAS Network Assisted GPS	Sprint PCS Affiliate Horizon/nTelos Area. Phase I deployed. Will work to coordinate to NCAS by January 1, 2001.
Martinsville/Henry County	10/99	Complete	CAS	None	N/A	NCAS Network Assisted GPS	Sprint PCS Affiliate Horizon/nTelos Area. Phase I deployed. Will work to coordinate to NCAS by January 1, 2001.
Montgomery (County)	03/01	Pending	NCAS	None	N/A	NCAS Network Assisted GPS	Sprint PCS Affiliate Horizon/nTelos Area. Trunk order recently trunks restored can deploy within 2 weeks of notice from PSAP.
Orange (County)	07/00	Complete	NCAS	None	N/A	NCAS Network Assisted GPS	Sprint PCS Affiliate Horizon/nTelos Area. Implemented. Phase II pending.
Pittsylvania (County)	05/00	Complete	CAS	None	N/A	NCAS Network Assisted GPS	Sprint PCS Affiliate Horizon/nTelos Area. Implemented CAS. Will work to coordinate to NCAS by January 1, 2001.
Pulaski (County)	06/01	12/01	NCAS	None	N/A	NCAS Network Assisted GPS	Sprint PCS Affiliate Horizon/nTelos Area. RF data to NCAS provider to begin routing plans, trunk order recently cancelled and resubmitted expected to be completed again by September 15, 2001.
Roanoke (City)	01/01	08/01	NCAS	None	N/A	NCAS Network Assisted GPS	Sprint PCS Affiliate Horizon/nTelos Area. Trunk order recently trunks restored. NTELOS has to resolve a data base issue, but can begin testing by mid October.

# Virginia Wireless E-911 Service Board

## Monthly Status Report

CMRS Provider Name:	SPRINT PCS
For period:	November 2001
Prepared by:	Ned Awad

PSAP	Request Date Phase I	Proj./ Actual Phase I *	Phase I Solution	Request Date Phase II	Proj./ Actual Phase II *	Phase II Solution	Deployment Status
Roanoke (County)	02/01	08/01	NCAS	None	N/A	NCAS Network Assisted GPS	Sprint PCS Affiliate Horizon/nTelos Area. Trunk order recently trunks restored. NTELOS has to resolve a data base issue, but can begin testing by mid October.
Rockbridge (County) / Lexington (City)	03/00	Complete	CAS	None	N/A	NCAS Network Assisted GPS	Sprint PCS Affiliate Horizon/nTelos Area. Phase I Deployed. Phase II pending.
Salem (City)	11/00	12/01	NCAS	None	N/A	NCAS Network Assisted GPS	Sprint PCS Affiliate Horizon/nTelos Area. Trunk order recently trunks restored can deploy within 2 weeks of notice from PSAP.
<b>Shentel (Sprint PCS Affiliate)</b>							
Clarke (County)	05/01	02/02		05/22/01			Sprint PCS Affiliate Shentel Area. Placing trunk orders. <b>Lucent</b> Issues. Planned Resolution 12/01.
Frederick (County)	07/01	02/02					Sprint PCS Affiliate Shentel Area. Placing trunk orders. <b>Lucent</b> Issues. Planned Resolution 12/01.
Harrisonburg (City)	06/99	02/02					Sprint PCS Affiliate Shentel Area. Wating for Net Recs to order trunks. <b>Lucent</b> Issues. Planned Resolution 12/01.
Hopewell (City)	07/01	01/02					Sprint PCS Affiliate Shentel Area. New Request.
Rockingham (County) / Harrisonburg (City)	11/99	02/02					Sprint PCS Affiliate Shentel Area. Wating for Net Recs to order trunks. <b>Lucent</b> Issues. Planned Resolution 12/01.
Stafford (County)	07/01	02/02					Sprint PCS Affiliate Shentel Area. New Request.
Warrenton-Fauquier (County)	07/00	02/02					Trunks ordered. <b>Lucent</b> Issues. Planned Resolution 12/01.
Winchester (City)	11/99	02/02					Sprint PCS Affiliate Shentel Area. Placing trunk orders. <b>Lucent</b> Issues. Planned Resolution 12/01.
<b>Currently On-hold Status</b>							
Caroline (County)	01/01						No request, yet.
Fredericksburg (City)	11/99						City rescinded their request.
Goochland (County)							No request, yet.
Louisa (County)	11/99						Rescinded their request.
Shenandoah (County)	06/99						PSAP not ready.
Westmoreland (County)	12/00						No Sprint PCS Cell Sites in this County.