

Virginia Wireless E-911 Service Board

Monthly Status Report

CMRS Provider Name:	SPRINT PCS
For period:	January 2002
Prepared by:	Ned Awad

PSAP	Request Date Phase I	Proj./ Actual Phase I *	Phase I Solution	Request Date Phase II	Proj./ Actual Phase II *	Phase II Solution	Deployment Status
Sprint PCS Market							
Chesapeake (County)	06/99	09/00	NCAS - SCC	03/28/01		Handset	Implemented
Chesterfield (County)	06/99	06/00	NCAS - SCC	02/08/01		Handset	Implemented
Hampton (City)	06/99	03/00; 07/01	CAS; NCAS - SCC	03/21/01		Handset	Implemented
Hanover (County)	11/00	09/01				Handset	Implemented
Henrico (County)	06/99	06/00	NCAS - SCC			Handset	Implemented
Newport News (City)	03/00	03/00; 05/01	CAS; NCAS - SCC	03/27/01		Handset	Implemented
Norfolk (County)	06/99	03/00; 07/01	CAS; NCAS - SCC	04/01/01		Handset	Implemented
Portsmouth (City)	06/99	03/00; 07/01	CAS; NCAS - SCC	03/20/01		Handset	Implemented
Powhatan (County)	06/99	07/00	NCAS - SCC			Handset	Implemented
Richmond (City)	06/99	07/00	NCAS - SCC			Handset	Implemented
Suffolk (County)	06/99	03/00; 07/01	CAS; NCAS - SCC	03/26/01		Handset	Implemented
Virginia Beach (City)	06/99	09/00; 04/01	CAS; NCAS - SCC	03/13/01		Handset	Implemented
York (County)	06/99	03/00; 06/00	CAS; NCAS - SCC	03/14/01		Handset	Implemented
James City (County)	11/00	01/02	NCAS	04/04/01		Handset	Implemented
Williamsburg (City)	12/00	01/02	NCAS			Handset	Implemented
Alexandria (City)	04/99	02/02	NCAS	07/12/01		Handset	Ready to Test. Lucent Issues. Planned Resolution 03/02.
Arlington (County)	04/99	02/02	NCAS	07/12/01		Handset	Ready to Test. Lucent Issues. Planned Resolution 03/02.
Charles City (County)	10/01	04/02	NCAS			Handset	New Request
Culpepper (County)	11/99	02/02	NCAS			Handset	Trunks on order. Lucent Issues. Planned Resolution 03/02.
Dinwiddie (County)	10/01	04/02	NCAS			Handset	New Request
Emporia (City)	09/01	03/02	NCAS			Handset	New Request
Fairfax (County)	04/99	02/02	NCAS	07/12/01		Handset	Ready to Test. Lucent Issues. Planned Resolution 03/02.
Gloucester (County)	10/01	04/02	NCAS			Handset	New Request
Isle of Wright (County)	10/01	04/02	NCAS			Handset	Waiting for Call Routing / Net Recs
Loudon (County)	04/99	02/02	NCAS	07/12/01		Handset	Trunks on order. Lucent Issues. Planned Resolution 03/02.

Virginia Wireless E-911 Service Board

Monthly Status Report

CMRS Provider Name:	SPRINT PCS
For period:	January 2002
Prepared by:	Ned Awad

PSAP	Request Date Phase I	Proj./ Actual Phase I *	Phase I Solution	Request Date Phase II	Proj./ Actual Phase II *	Phase II Solution	Deployment Status
New Kent (County)	09/01	03/02	NCAS			Handset	New Request
Petersburg (City)	10/01	04/02	NCAS			Handset	New Request
Prince William (County)	04/99	02/02	NCAS	07/12/01		Handset	Trunks on order. Lucent Issues. Planned Resolution 03/02.
Prince George	01/02					Handset	New Request
Southampton	10/01	04/02	NCAS			Handset	New Request
Spotsylvania (County)	11/99		NCAS			Handset	Waiting for Call Routing / Net Recs to order trunks.
Surry	10/01	04/02	NCAS			Handset	New Request
Sussex County	01/02					Handset	New Request
Vermont	09/01		NCAS			Handset	Waiting for Call Routing / Net Recs
Warren city	10/01	04/02	NCAS			Handset	New Request
Winchester (City)	10/01	04/02	NCAS			Handset	New Request
Horizon (Sprint PCS Affiliate) (Update as of 09/28/01)							
Albermarle (County) / Charlottesville (City)	02/00	08/01	CAS	04/01/01	Pending	NCAS Network Assisted GPS	Sprint PCS Affiliate Horizon/nTelos Area. CAS TO NCAS by 01/02. Phase 2 pending.
Bedford (City)	06/00	Pending	NCAS	None	N/A	NCAS Network Assisted GPS	Sprint PCS Affiliate Horizon/nTelos Area. County is waiting to complete Wireline E-911 implementation by 09/01. Plan Wireless E9-1-1 30 days afterward.
Blacksburg (City)	09/01	Pending	NCAS	None	N/A	NCAS Network Assisted GPS	Successfully tested but they are requesting delaying deployment until they are better prepared
Christiansburg (City)	03/01	08/01	NCAS	None	N/A	NCAS Network Assisted GPS	Successfully tested but they are requesting delaying deployment until they are better prepared
Danville (City)	02/01	03/01	CAS	None	N/A	NCAS Network Assisted GPS	Sprint PCS Affiliate Horizon/nTelos Area. Implemented CAS. Will work to coordinate to NCAS by January 15, 2001.

Virginia Wireless E-911 Service Board

Monthly Status Report

CMRS Provider Name:	SPRINT PCS
For period:	January 2002
Prepared by:	Ned Awad

PSAP	Request Date Phase I	Proj./ Actual Phase I *	Phase I Solution	Request Date Phase II	Proj./ Actual Phase II *	Phase II Solution	Deployment Status
Lexington/Rockbridge County	03/00	Complete	CAS	None	N/A	NCAS Network Assisted GPS	Sprint PCS Affiliate Horizon/nTelos Area. Phase I Deployed. Phase II pending.
Louisa County Sheriff's Department	02/01	Pending	NCAS	None	N/A	NCAS Network Assisted GPS	Sprint PCS Affiliate Horizon/nTelos Area. PSAP Equipment not installed. Trunks have been installed and Site information send to the PSAP for addressing. Can deploy within three weeks of notice from PSAP.
Lynchburg City	09/99	Complete	CAS	None	N/A	NCAS Network Assisted GPS	Sprint PCS Affiliate Horizon/nTelos Area. Phase I deployed. Will work to coordinate to NCAS by January 15, 2002.
Martinsville/Henry County	10/99	Complete	CAS	None	N/A	NCAS Network Assisted GPS	Sprint PCS Affiliate Horizon/nTelos Area. Phase I deployed.
Montgomery (County)	03/01	Pending	NCAS	None	N/A	NCAS Network Assisted GPS	Successfully tested but they are requesting delaying deployment until they are better prepared
Orange (County)	07/00	Complete	NCAS	None	N/A	NCAS Network Assisted GPS	Sprint PCS Affiliate Horizon/nTelos Area. Implemented. Phase II pending.
Pittsylvania (County)	05/00	Complete	CAS	None	N/A	NCAS Network Assisted GPS	Sprint PCS Affiliate Horizon/nTelos Area. Implemented CAS.
Pulaski (County)	06/01	12/01	NCAS	None	N/A	NCAS Network Assisted GPS	Sprint PCS Affiliate Horizon/nTelos Area. RF data to NCAS provider to begin routing plans, trunk order recently cancelled and resubmitted expected to be completed again by January 15, 2002.

Virginia Wireless E-911 Service Board

Monthly Status Report

CMRS Provider Name:	SPRINT PCS
For period:	January 2002
Prepared by:	Ned Awad

PSAP	Request Date Phase I	Proj./ Actual Phase I *	Phase I Solution	Request Date Phase II	Proj./ Actual Phase II *	Phase II Solution	Deployment Status
Roanoke (City)	01/01	08/01	NCAS	None	N/A	NCAS Network Assisted GPS	Implemented
Roanoke (County)	02/01	08/01	NCAS	None	N/A	NCAS Network Assisted GPS	Implemented
Rockbridge (County) / Lexington (City)	03/00	Complete	CAS	None	N/A	NCAS Network Assisted GPS	Sprint PCS Affiliate Horizon/nTelos Area. Phase I Deployed. Phase II pending.
Salem (City)	11/00	12/01	NCAS	None	N/A	NCAS Network Assisted GPS	Implemented
Washington	01/02		NCAS				Sprint PCS Affiliate Horizon/nTelos Area. Phase I Deployed. Phase II pending.
Shentel (Sprint PCS Affiliate)							
Clarke (County)	05/01	02/02		05/22/01			Sprint PCS Affiliate Shentel Area. Placing trunk orders. Lucent Issues. Planned Resolution 3/02.
Frederick (County)	07/01	02/02					Sprint PCS Affiliate Shentel Area. Placing trunk orders. Lucent Issues. Planned Resolution 3/02.
Harrisonburg (City)	06/99	02/02					Sprint PCS Affiliate Shentel Area. Waiting for Net Recs to order trunks. Lucent Issues. Planned Resolution 3/02.
Hopewell (City)	07/01	01/02					Sprint PCS Affiliate Shentel Area. New Request.
Rockingham (County) / Harrisonburg (City)	11/99	02/02					Sprint PCS Affiliate Shentel Area. Waiting for Net Recs to order trunks. Lucent Issues. Planned Resolution 3/02.
Stafford (County)	07/01	02/02					Sprint PCS Affiliate Shentel Area. New Request.
Warrenton-Fauquier (County)	07/00	02/02					Trunks ordered. Lucent Issues. Planned Resolution 3/02.
Winchester (City)	11/99	02/02					Sprint PCS Affiliate Shentel Area. Placing trunk orders. Lucent Issues. Planned Resolution 3/02.
Currently On-hold Status							

Virginia Wireless E-911 Service Board

Monthly Status Report

CMRS Provider Name:	SPRINT PCS
For period:	January 2002
Prepared by:	Ned Awad

PSAP	Request Date Phase I	Proj./ Actual Phase I *	Phase I Solution	Request Date Phase II	Proj./ Actual Phase II *	Phase II Solution	Deployment Status
Caroline (County)	01/01						No request, yet.
Fredericksburg (City)	11/99						City rescinded their request.
Goochland (County)							No request, yet.
Louisa (County)	11/99						PSAP not ready.
Shenandoah (County)	06/99						PSAP not ready.
Westmoreland (County)	12/00						No Sprint PCS Cell Sites in this County.
Botetourt County	01/02						PSAP placed on hold until 2003