

Virginia Wireless E-911 Service Board

Monthly Status Report

CMRS Provider Name:	SPRINT PCS
For period:	Mar-02
Prepared by:	Ned Awad

PSAP	Request Date Phase I	Proj./ Actual Phase I *	Phase I Solution	Request Date Phase II	Project./ Actual Phase II *	Phase II Solution	Deployment Status
Sprint PCS Market							
Chesapeake (County)	06/99	09/00	NCAS - SCC	03/28/01	08/26/02	Handset	Implemented
Chesterfield (County)	06/99	06/00	NCAS - SCC	02/08/01	06/24/02	Handset	Implemented
Hampton (City)	06/99	03/00; 07/01	CAS; NCAS - SCC	03/21/01	07/29/02	Handset	Implemented
Hanover (County)	11/00	09/01				Handset	Implemented
Henrico (County)	06/99	06/00	NCAS - SCC		09/23/02	Handset	Implemented
Newport News (City)	03/00	03/00; 05/01	CAS; NCAS - SCC	03/27/01	08/12/02	Handset	Implemented
Norfolk (County)	06/99	03/00; 07/01	CAS; NCAS - SCC	04/01/01	07/22/02	Handset	Implemented
Portsmouth (City)	06/99	03/00; 07/01	CAS; NCAS - SCC	03/20/01	07/22/02	Handset	Implemented
Powhatan (County)	06/99	07/00	NCAS - SCC			Handset	Implemented
Richmond (City)	06/99	07/00	NCAS - SCC		06/17/02	Handset	Implemented
Suffolk (County)	06/99	03/00; 07/01	CAS; NCAS - SCC	03/26/01	08/05/02	Handset	Implemented
Virginia Beach (City)	06/99	09/00; 04/01	CAS; NCAS - SCC	03/13/01	07/15/02	Handset	Implemented
York (County)	06/99	03/00; 06/00	CAS; NCAS - SCC	03/14/01	09/03/02	Handset	Implemented
James City (County)	11/00	01/02	NCAS	04/04/01	09/09/02	Handset	Implemented
Williamsburg (City)	12/00	01/02	NCAS			Handset	Implemented
Alexandria (City)	04/99	02/02	NCAS	07/12/01	04/01/02	Handset	Ready to Test. Lucent Issues. Planned Resolution 05/02.
Arlington (County)	04/99	02/02	NCAS	07/12/01	04/08/02	Handset	Ready to Test. Lucent Issues. Planned Resolution 05/02.
Charles City (County)	10/01	04/02	NCAS			Handset	New Request
Colonial Height	03/02	09/02	NCAS			Handset	New Request
Culpepper (County)	11/99	02/02	NCAS			Handset	Trunks on order. Lucent Issues. Planned Resolution 05/02.
Dinwiddie (County)	10/01	04/02	NCAS			Handset	New Request
Emporia (City)	09/01	03/02	NCAS			Handset	New Request
Farmville	02/02	08/02	NCAS			Handset	New Request
Fairfax (County)	04/99	02/02	NCAS	07/12/01	05/06/02	Handset	Ready to Test. Lucent Issues. Planned Resolution 05/02.
Gloucester (County)	10/01	04/02	NCAS			Handset	Implemented

Virginia Wireless E-911 Service Board

Monthly Status Report

CMRS Provider Name:	SPRINT PCS
For period:	Mar-02
Prepared by:	Ned Awad

PSAP	Request Date Phase I	Proj./ Actual Phase I *	Phase I Solution	Request Date Phase II	Project./ Actual Phase II *	Phase II Solution	Deployment Status
Greenville	03/02	09/02	NCAS			Handset	New Request
Isle of Wright (County)	10/01	04/02	NCAS			Handset	Implemented
Loudon (County)	04/99	02/02	NCAS	07/12/01	05/13/02	Handset	Trunks on order. Lucent Issues. Planned Resolution 05/02.
New Kent (County)	09/01	03/02	NCAS			Handset	Waiting on Trunks to be installed
Nottoway	02/02	08/02	NCAS			Handset	New Request
Petersburg (City)	10/01	04/02	NCAS			Handset	New Request
Prince William (County)	04/99	02/02	NCAS	07/12/01	05/20/02	Handset	Trunks on order. Lucent Issues. Planned Resolution 05/02.
Prince George	01/02					Handset	New Request
Southampton	10/01	04/02	NCAS			Handset	New Request
Spotsylvania (County)	11/99		NCAS			Handset	Waiting for Call Routing / Net Recs to order trunks.
Surry	10/01	04/02	NCAS			Handset	New Request
Sussex County	01/02					Handset	New Request
Vermont	09/01		NCAS			Handset	Waiting for Call Routing / Net Recs
Warren city	10/01	04/02	NCAS			Handset	New Request
Winchester (City)	10/01	04/02	NCAS		06/17/02	Handset	New Request

Horizon (Sprint PCS Affiliate) (Update as of 09/28/01)

Albermarle (County) / Charlottesville (City)	02/00	08/01	CAS	04/01/01	Pending	NCAS Network Assisted GPS	Implemented
Bedford (City)	06/00	Pending	NCAS	None	N/A	NCAS Network Assisted GPS	PSAP is still not ready for Enhanced 911.
Blacksburg (City)	09/01	Pending	NCAS	None	N/A	NCAS Network Assisted GPS	Successfully tested but they are requesting delaying deployment until they are better prepared
Christiansburg (City)	03/01	08/01	NCAS	None	N/A	NCAS Network Assisted GPS	Implemented

Virginia Wireless E-911 Service Board

Monthly Status Report

CMRS Provider Name:	SPRINT PCS
For period:	Mar-02
Prepared by:	Ned Awad

PSAP	Request Date Phase I	Proj./ Actual Phase I *	Phase I Solution	Request Date Phase II	Project./ Actual Phase II *	Phase II Solution	Deployment Status
Danville (City)	02/01	03/01	CAS	None	N/A	NCAS Network Assisted GPS	Implemented
Lexington/Rockbridge County	03/00	Complete	CAS	None	N/A	NCAS Network Assisted GPS	Implemented
Louisa County Sheriff's Department	02/01	Pending	NCAS	None	N/A	NCAS Network Assisted GPS	PSAP is still not ready for Enhanced 911.
Lynchburg City	09/99	Complete	CAS	None	N/A	NCAS Network Assisted GPS	Implemented
Martinsville/Henry County	10/99	Complete	CAS	None	N/A	NCAS Network Assisted GPS	Sprint PCS Affiliate Horizon/nTelos Area. Phase I deployed.
Montgomery (County)	03/01	Pending	NCAS	None	N/A	NCAS Network Assisted GPS	Successfully tested but they are requesting delaying deployment until they are better prepared
Orange (County)	07/00	Complete	NCAS	None	N/A	NCAS Network Assisted GPS	Implemented
Pittsylvania (County)	05/00	Complete	CAS	None	N/A	NCAS Network Assisted GPS	Implemented

Virginia Wireless E-911 Service Board

Monthly Status Report

CMRS Provider Name:	SPRINT PCS
For period:	Mar-02
Prepared by:	Ned Awad

PSAP	Request Date Phase I	Proj./ Actual Phase I *	Phase I Solution	Request Date Phase II	Project./ Actual Phase II *	Phase II Solution	Deployment Status
Pulaski (County)	06/01	12/01	NCAS	None	N/A	NCAS Network Assisted GPS	PSAP is still not ready for Enhanced 911.
Roanoke (City)	01/01	08/01	NCAS	None	N/A	NCAS Network Assisted GPS	Implemented
Roanoke (County)	02/01	08/01	NCAS	None	N/A	NCAS Network Assisted GPS	Implemented
Rockbridge (County) / Lexington (City)	03/00	Complete	CAS	None	N/A	NCAS Network Assisted GPS	Implemented
Salem (City)	11/00	12/01	NCAS	None	N/A	NCAS Network Assisted GPS	Implemented
Washington	01/02		NCAS				No coverage
Shentel (Sprint PCS Affiliate)							
Clarke (County)	05/01	02/02		05/22/01	07/01/02		Sprint PCS Affiliate Shentel Area. Placing trunk orders. Lucent Issues. Planned Resolution 05/02.
Frederick (County)	07/01	02/02			07/15/02		Sprint PCS Affiliate Shentel Area. Placing trunk orders. Lucent Issues. Planned Resolution 5/02.
Harrisonburg (City)	06/99	02/02					Sprint PCS Affiliate Shentel Area. Waiting for Net Recs to order trunks. Lucent Issues. Planned Resolution 5/02.
Hopewell (City)	07/01	01/02					Sprint PCS Affiliate Shentel Area. New Request.
Rockingham (County) / Harrisonburg (City)	11/99	02/02					Sprint PCS Affiliate Shentel Area. Waiting for Net Recs to order trunks. Lucent Issues. Planned Resolution 5/02.
Stafford (County)	07/01	02/02					Sprint PCS Affiliate Shentel Area. New Request.
Warrenton-Fauquier (County)	07/00	02/02					Trunks ordered. Lucent Issues. Planned Resolution 5/02.

Virginia Wireless E-911 Service Board

Monthly Status Report

CMRS Provider Name:	SPRINT PCS
For period:	Mar-02
Prepared by:	Ned Awad

PSAP	Request Date Phase I	Proj./ Actual Phase I *	Phase I Solution	Request Date Phase II	Project./ Actual Phase II *	Phase II Solution	Deployment Status
Winchester (City)	11/99	02/02			06/17/02		Sprint PCS Affiliate Shentel Area. Placing trunk orders. Lucent Issues. Planned Resolution 5/02.
Currently On-hold Status							
Caroline (County)	01/01						No request, yet.
Fredericksburg (City)	11/99						New Request
Goochland (County)							No request, yet.
Louisa (County)	11/99						PSAP not ready.
Shenandoah (County)	06/99						PSAP not ready.
Westmoreland (County)	12/00						No Sprint PCS Cell Sites in this County.
Botetourt County	01/02						PSAP placed on hold until 2003
Mecklenburg	02/02						No Sprint PCS Cell Sites in this County.
County of Page	02/02						No Sprint PCS Cell Sites in this County.